



FIRE ALARM AFFIDAVIT

DATE _____ PERMIT NO _____

JOB NAME _____ SQUARE FEET _____

ADDRESS _____

CONTRACTOR _____ ROC _____

EMAIL _____ PHONE _____

MUST MEET THESE REQUIREMENTS

- Maximum number of devices allowed to be added, subtracted or relocated is five.
- All work complies with the 2012 IFC, NFPA 72 and CAFMA Fire Protection Standards.
- All notification appliances are located in accordance with the current adopted NFPA 72. Notification Appliance Circuit (NAC), End of Line (EOL) Voltage drop calculations meet manufacturer's specifications (When end of line notification circuit voltage is not calculated, alarm voltage measurement may be used.)
- Smoke/Heat detector spacing complies with the current adopted NFPA 72.
- Voltage drop is adequate to all appliances per manufacturer's specifications.
- Battery supplies are capable of supporting the system modifications and meet manufacturer's specifications.
- Compatibility of appliances and devices are in accordance with the FACP manufacturer's specifications.
- Final approval shall be subject to on-site test and inspection.

In addition, I understand the following documentation shall be provided to the authority having jurisdiction:

- A sketch attached to this document showing the area of work within the building.
- Scope of work.

SUBMITTING INDIVIDUAL _____
(Please print)

SUBMITTING INDIVIDUAL _____
(Signature)

ISSUED BY _____

PLANS PICKED UP _____
(Please print)

DATE _____



All construction permits are valid for 180 days from time of **permit approval**. One or more extensions may be granted by the fire code official following a written request from the permitted contractor which demonstrates justifiable cause.

Central Arizona Fire and Medical Authority – Fire Prevention Division
8603 E. Eastridge Drive, Prescott Valley, AZ 86314
928-772-7711